

Major section wise track statistics

Division	Major Section	UP/DN/SL	Classification of Route	Length of Track in Kms	Types of Rails in Kms				Types of turnouts in Nos				Types of sleepers in Kms			
					60kg/90UTS	52kg/90UTS	52kg/72UTS	90R 72UTS	60kg/90UTS	52kg/90UTS	52kg/72UTS	90R 72UTS	PSC-6	PSC-5	CST-9	ST
JBP	ET-JBP	DN	"B" route	243.907	235	8.905	0	0	73	36	0	0	239.565	1.809	0	0
	JBP-KTE	DN	"B" route	90.843	57.034	33.806	0	0	34	33	0	0	63.689	26.68	0	0
	KTE-STA	DN	"B" route	98.109	93.268	4.481	0.022	0	33	27	0	0	95.288	1.957	0	0
	STA-MKP	DN	"B" route	75.426	75.104	0.291	0	0	54	3	0	0	75.306	0	0	0
	MKP-STA	UP	"B" route	75.381	74.497	0.861	0	0	55	2	0	0	75.295	0	0	0
	STA-KTE	UP	"B" route	98.105	84.494	13.582	0	0	47	25	0	0	82.944	14.498	0	0
	KTE-JBP	UP	"B" route	90.789	71.363	19.426	0	0	29	36	0	0	87.661	2.673	0	0
	JBP-ET	UP	"B" route	243.831	129.735	114.09	0	0	30	75	0	0	212.938	28.277	0	0
	BINA-KTE	DN	"D" route	258.587	258.587	0	0	0	110	0	0	0	255.866	0.056	0	0
	KTE-BINA	UP	"D" route	258.675	258.658	0	0	0	107	0	0	0	256.298	0	0	0
	KTE-BINA	Illrd	"D" route	55.199	55.01	0.189	0	0	7	0	0	0	54.708	0	0	0
	KTE-SGRL	SL	"D" route	204.151	88.052	116.099	0	0	17	47	0	0	160.744	39.244	0	0
		UP	"D" route	42.617	22.799	19.817	0	0	28	16	0	0	42.403	0	0	0
		DN	"D" route	52.214	51.765	0.449	0	0	38	11	0	0	52.029	0	0	0
	STA-REWA	SL	"D" route	32.468	0	32.072	0.396	0	0	25	0	0	30.443	1.641	0	0
		UP	"D" route	14.08	12.362	1.69	0.0275	0	19	2	0	0	13.569	0.426	0	0
		DN	"D" route	14.285	0.093	14.191	0	0	16	0	0	0	14.265	0	0	0
	Total			1948.667	1567.82	379.949	0.4455	0	697	338	0	0	1813.01	117.26	0	0
BPL	BINA-RTA	SL	"D" route	61.192	59.711	1.481	0	0	29	13	0	0	59.276	1.369	0	0
		UP	"D" route	77.221	76.197	1.023	0	0	62	3	0	0	76.085	0.871	0	0
		DN	"D" route	77.162	75.814	1.347	0	0	69	11	0	0	75.863	1.04	0	0
	RTA-MKC	SL	"D" route	191.894	8.88	128.707	54.307	0	13	24	0	0	29.337	160.6	0	0
	GUNA-GWL	SL	"D" route	224.086	0.15	173.433	50.425	0	15	27	0	0	187.255	36.458	0	0
	BPL-BINA	DN	"A" route	138.767	138.767	0	0	0	113	0	0	0	138.767	0	0	0
	BINA-BPL	MID	"A" route	138.722	138.722	0	0	0	103	0	0	0	137.501	0	0	0
	BINA-BPL	UP	"A" route	138.189	138.189	0	0	0	90	0	0	0	136.993	0	0	0
	ET-BPL	DN	"A" route	98.239	98.239	0	0	0	81	0	0	0	98.239	0	0	0
	ET-BPL	Illrd	"A" route	32.062	32.062	0	0	0	20	0	0	0	30.833	0.55	0	0
	BPL-ET	UP	"A" route	91.494	91.494	0	0	0	71	0	0	0	88.037	0	0	0
	KNW-ET	DN	"B" route	181.719	181.712	0	0	0	92	0	0	0	181.719	0	0	0
	ET-KNW	UP	"B" route	181.69	181.59	0.06	0	0	89	0	0	0	181.69	0	0	0
	Total			1632.437	1221.53	306.051	104.732	0	847	78	0	0	1421.6	200.88	0	0
Kota	NAD-MTJ	UP	"A" route	544.862	544.862	0	0	0	258	0	0	0	541.873	0	0	0
	NAD-MTJ	DN	"A" route	544.945	544.945	0	0	0	261	0	0	0	542.704	0.001	0	0
	KOTA-COR	SL	"D" route	152.923	26.186	63.793	62.94	0	55	2	0	0	64.882	86.655	0	0
	KOTA-RTA	SL	"D" route	39.259	37.161	1.592	0.488	0	17	1	0	0	36.46	2.444	0	0
		UP	"D" route	124.111	103.358	20.75	0.003	0	72	4	0	0	101.815	20.761	0	0
		DN	"D" route	106.95	106.949	0	0	0	59	0	0	0	106.352	0	0	0
	RMA-BPL	SL	"D" route	27.41	27.1	0.017	0.289	0	27	0	0	0	26.53	0.325	0	0
WCR	Total			1540.46	1390.56	86.152	63.72	0	749	7	0	0	1420.62	110.19	0	0
	Grand Total			5121.564	4179.9	772.15	168.9	0	2293	423	0	0	4655.2	428.3	0	0