Signature Not Verified
Digitally signed by Gajraj Singh Brahmwanshi
Date: 2013.01.09 12:24:27 IST

(15)
(22)

Req.No.58411283 Dated 5/3/12

ANNEXURE –'I' for Supply Installation Testing of DATA Logger

As per RDSO specification para –11, the information required to be furnished by purchaser are submitted herewith.

11.1.2 Total Number of Digital & Analog inputs to be monitored 512 digital & 32 Analog.

11.1.3 Whether RTU is required for monitoring of the equipments at distant place, No. of digital & analog inputs required in RTU : NIL.

11.2 Additional exceptional reports (other than those of mentioned in Para .6 of specification IRS S-99/2006) to be generated:

i). Point operation after arrival of train.

11.3 List of functions (in addition those mentioned in para 3.10) to be Monitored – Requirement will be as per Annexure-1 (a) - NIL.

11.4 a) Central Monitoring Unit (CMU) required. – Yes/ catered in item-2
b) FEP required: NO

2. Details of Analog Input
230 VAC – 06 no
110 VAC – 06 no
110 VDC – 02 no
60 VDC – 06 no
24 VDC – 08 no
40 VDC – 02 no
12 VDC – 02 no

19/03/12
सहा.मं.सि.बू.सं. भोपाल (...)
A. D. S. ... (...ly.)

SSE/SIG/STR/BPL
सीनियर सेक्शन इन्जीनियर
संकेत) स्टोर, प.म. रेल भोपाल
कोड नं. 58411...

D:\Standard Store\Req Form NONSTOCK wks.doc